**QUALITY CONTROLE ABSTRACT (AS PER MORTH -V REVISION)**

**NAME OF WORK: Package-2 - Improvements to Roads and Drains at Hegadenagara Western Side Balance Cross Roads in Ward no: 06 Bytarayanapura Sub Division.**

**NAME OF AGENCY: M/s Sri Venkateshwara Constructions, Prop.Sri Sambashiva,**

**BILL:2nd & Part Bill**

| SL NO | DESCRIPTION OF ITEMS | TEST | TEST UNITS | TEST PER QTY | UPTO DATE QTY | NO.OF SAMPLE CONDUCT FOR TEST | NO.OF SAMPLE CONDUCT FOR TEST |
|---|---|---|---|---|---|---|---|
| | **For Asphalt Work** | | | | | | |
| 1 | **Wet Mix Macadam** | | | | **1335.38 Cum** | | |
| a | | **Aggregate Impact Value**-IS 2720 (Part-4)- 1985 RA 2015, MORTH Table 400-13 | Days | one source | | 1 | 1 |
| b | | **Gradation**- IS 2720 (Part-4)-1985 RA 2015, MORTH Table 400-13 | Days | Six source | | 6 | 6 |
| c | | **ATTERBERG LIMITS**-IS:2720 (part 5)-1985 RA 2015, MORTH Table 400-13 | Days | Six source | | 6 | 6 |
| d | | **Shape test**-IS:2386( part 1)-1963 RA 2016, MORTH Table 400-12 | Days | Four source | | 4 | 4 |
| 2 | **Dense Bituminous Macadam** | | | | **302.8 Cum** | | |
| a | | **Bitumen Content**-IS 2720 (Part-4)- 1985 RA 2015, AASHTO T 164 & AASHTO T 30 & MORTH | Days | Three source | | 3 | 3 |
| b | | **Gradation** -IS 2720 (Part-4)-1985 RA 2016, MORTH Table 500-10 | Days | Three source | | 3 | 3 |
| c | | **Impact Value** -IS 2386 (Part-4)-1963 RA 2016, MORTH table 500-10 | Days | Three source | | 3 | 3 |
| d | | **Quality of Binder** -IS 73 -2013 | Days | Three source | | 3 | 3 |
| e | | Shape test- IS:2386( part 1)-1963 RA 2016, MORTH Table 400-13 | Days | Three source | | 3 | 3 |
| f | | **Specific Gravity & Water Absorption** -IS 2386 (Part-4)-1963 RA 2016, MORTH Table 500-10 | Days | Three source | | 3 | 3 |
| g | | **Stability Of Mix**-MORTH Table 500-11 | Days | Three source | | 3 | 3 |
| 3 | **Bituminous Concrete** | | | | **444.59 Cum** | | |
| a | | **Bitumen Content**-IS 2720 (Part-4)- 1985 RA 2015, AASHTO T 164 & AASHTO T 30 & MORTH | Days | Three source | | 3 | 3 |
| b | | **Gradation** -IS 2720 (Part-4)-1985 RA 2020, MORTH Table 500-17 | Days | Three source | | 3 | 3 |
| c | | **Impact Value** -IS 2386 (Part-4)-1963 RA 2020, MORTH Table 500-17 | Days | Three source | | 3 | 3 |
| d | | **Quality of Binder** -IS 73 -2013 | Days | Three source | | 3 | 3 |
| e | | Shape test- IS:2386( part 1)-1963 RA 2016, MORTH Table 500-17 | Days | Three source | | 3 | 3 |
| f | | **Specific Gravity & Water Absorption** - IS 2386 (Part-4)-1963 RA 2016, MORTH Table 500-17 | Days | Three source | | 3 | 3 |
| | | **Stability Of Mix**-MORTH Table 500-17 | Days | Three source | | 3 | 3 |

SHIPRAMA Consulting Engineers Pvt. Ltd. Bangalore

Assistant Executive Engineer
Byatarayanapura Sub Division
B.B.M.P Bangalore-560024